

Activity ID	Activity Name	Original Duration	Start	Finish	2013												2014												2015								
					g	Sep	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	Dec	Jan	Feb	Mar	Apr	M	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan			
Paynes Prairie Sheetflow Restoration Project																																					
A1005	Notice to Proceed	0	22-Aug-12*		◆ Notice to Proceed																																
A1085	Issue Subcontracts	10	22-Aug-12	05-Sep-12	■ Issue Subcontracts																																
A1010	First Clearing Operation for SWPPP and Site Work	15	06-Sep-12	26-Sep-12	■ First Clearing Operation for SWPPP and Site Work																																
A1100	First Implementation of SWPPP	15	10-Sep-12	28-Sep-12	■ First Implementation of SWPPP																																
A1110	Install Temp. Access Road	15	13-Sep-12	03-Oct-12	■ Install Temp. Access Road																																
A1060	Sequential Construction Two Cells	172	17-Sep-12	20-May-13	■ Sequential Construction Two Cells																																
A1015	Divert Tumblin Creek	10	17-Sep-12	28-Sep-12	■ Divert Tumblin Creek																																
A1020	Sitework/Construction of Sediment Basin	90	04-Oct-12	12-Feb-13	■ Sitework/Construction of Sediment Basin																																
A1065	Overflow Channel	15	29-Oct-12	16-Nov-12	■ Overflow Channel																																
A1035	Distribution Channel-First Two Cells	20	05-Dec-12	03-Jan-13	■ Distribution Channel-First Two Cells																																
A1040	Re-Direct Sweetwater Branch through Sediment Basin	0	13-Feb-13		◆ Re-Direct Sweetwater Branch through Sediment Basin																																
A1130	Complete-Sequential Construction of First Two Cells	0		20-May-13	◆ Complete-Sequential Construction of First Two Cells																																
A1190	Hydration of First Two Cells	22	21-May-13	20-Jun-13	■ Hydration of First Two Cells																																
A1210	Construction of Final Cell	75	21-May-13	05-Sep-13	■ Construction of Final Cell																																
A1140	Complete-Cell Hydration	0		20-Jun-13	◆ Complete-Cell Hydration																																
A1200	Planting of First Two Cells	20	21-Jun-13	19-Jul-13	■ Planting of First Two Cells																																
A1050	Complete Planting of First Two Cells	0		19-Jul-13	◆ Complete Planting of First Two Cells																																
A1080	Plant Establishment of First Two Cells	80	22-Jul-13	11-Nov-13	■ Plant Establishment of First Two Cells																																
A1135	Distribution Channel-Final Cell	10	20-Aug-13	03-Sep-13	■ Distribution Channel-Final Cell																																
A1030	Start Work Sitework/Construction at Entry Parking	0	03-Sep-13*		◆ Start Work Sitework/Construction at Entry Parking																																
A1075	Public Access Structures	100	03-Sep-13	24-Jan-14	■ Public Access Structures																																
A1165	Non-Planting Season	125	03-Sep-13*	28-Feb-14	■ Non-Planting Season																																
A1220	Completion- Final Cell	0		05-Sep-13	◆ Completion- Final Cell																																
A1090	Final Cell Hydration	20	06-Sep-13	03-Oct-13	■ Final Cell Hydration																																
A1070	Canal Infill	60	12-Nov-13	07-Feb-14	■ Canal Infill																																
A1195	Meet Water Quality Requirements	0	12-Nov-13		◆ Meet Water Quality Requirements																																
A1170	Complete-Canal Infill	0		07-Feb-14	◆ Complete-Canal Infill																																
A1095	Planting of Final Cell	25	11-Apr-14*	15-May-14	■ Planting of Final Cell																																
A1150	Complete-Planting of Final Cell	0		15-May-14	◆ Complete-Planting of Final Cell																																
A1160	Plant Establishment Period	25	16-May-14	20-Jun-14	■ Plant Establishment Period																																
A1180	Substantial Completion	0		20-Jun-14	◆ Substantial Completion																																

■ Actual Work
■ Remaining Work
■ Critical Remaining Work
◆ Milestone

